



**Project Title: Supply, Delivery & Installation for Data Center Equipment & Software**

**SUPPLEMENTAL/BID BULLETIN (SBB) NO. 49**

This SBB No. 49 dated October 25, 2023 for Project ID No. ITB-68/GF-23, "Supply, Delivery & Installation for Data Center Equipment & Software" is issued pursuant to Section 22.5 of the 2016 Revised Implementing Rules and Regulations of Republic Act No. 9184, to clarify, modify or amend items in the Bidding Documents. Accordingly, this shall form an integral part of the Bidding Document.

ITB Clause	PARTICULARS	AMENDMENT/CLARIFICATION
	Delivery Period - 45 days	Delivery Period - 9 months
5.3 b	Completed within 2 years prior to the deadline for the submission and receipt of bids	Completed within 5 years prior to the deadline for the submission and receipt of bids
5.3 b	<b>Door Access</b>	<b>Door Access</b>
19.3		
	- VF30 Pro Door Access Control	-Door Access Control
		<b>Other Requirements</b>
		- On site survey certification
	Precision Air-conditioning Unit Direct Expansion System with Standard Compressor Gross Total Capacity 31.90 kW Gross Sensible Capacity 28.17kW Nominal Air Flow 2.24 No. of Fan(s) 1 No. of Compressor(s) 1 No. of Refrigerant Circuit(s) 1 Sound Level 62 dBA	Precision Air-conditioning Unit Direct Expansion System with Standard Compressor Gross Total Capacity 32.27 kW Gross Sensible Capacity 26.78kW Nominal Air Flow 2.4 No. of Fan(s) 1 No. of Compressor(s) 1 No. of Refrigerant Circuit(s) 1 Sound Level 62 dBA

For guidance and information of all concerned.

  
**HERMIE P. PAVA**  
 BAC Chairperson for Goods and Services